

NCSD - Tonopah High School Sports Complex

1 Ray Tennant Way, Tonopah, NV 89049, United States of America

Sent proposal: \$21,635

Submitted May 12, 2026 at 7:27 AM PDT
Par-Kut International
40961 Production Drive, Harrison Twp, MI 48045-1351, United States of America
Larry Moore | Estimating Lead | +1 586-468-2947 ext. 229 | lmoore@parkut.com

General Acknowledgments

Bid Docs - HS Sports Complex Plans	Yes
Bid Docs - Exist. ES Demo Plans	Yes

Bond Information

Payment & Performance	2	%
-----------------------	---	---

Attachments

 0006204272026 Tonopah HS... (786 KB)



Portable Steel Buildings since 1954

40961 Production Drive · Harrison Twp., Michigan 48045-1351

Telephone: (586) 468-2947 • (800) 394-6599

Prepared for:

Dawn Duranlean

CORE Construction

Tonopah H.S. Sports Complex

Tonopah, NV 89409

DATE: 04/27/2026

QT# 0006204272026

Prices Valid For 30 Days

We reserve the right to increase the pricing quoted herein to account for force majeure events, the imposition of new or increased tariffs, shipping costs, import/export fees, duties, customs, or taxes, currency fluctuations, or or increases in material pricing.

Quantity	Part#	Description	UOM	Sell	Total
1	PK75	4' x 7' Building	ea	\$21,635.00	\$21,635.00

Shipping & Handling	\$4,495.00
Sales Tax	NOT INCLUDED
Sub Total	\$26,130.00
Total	\$26,130.00

***** PAR-KUT DOES NO ONSITE WORK *****

Lead-Time is appx. 24-26 weeks after receipt of Signed & Dated Approval Drawings

Prepared by:

Larry Moore

lmoore@parkut.com

586-468-2947 ext. 229

SPECIFICATIONS:

Parkut Building Model# PK74

Building size is 4' x 7' with a 3" Canopy, and a 6" Fascia

Single Unit Welded Galvanized Steel - Exterior Walls 14 Gauge / Interior Walls 18 Gauge

7' 6" Floor to Finished Ceiling Height

4 Inch Deep Insulated Double Pan Walls (R-16.4)

4 Inch Deep Insulated Double Pan Roof (R-14.8)

12 Gauge Galvanized Steel Treadplate Floor

Stainless Steel Counters with pull out storage Drawer and 2" Diameter Holes in Countertop
Fixed Insulated Glazing in Walls and Doors, set in Steel Frames
36" Swing Door with Glazing, Hinges, Lever Handle Lockset, Hydraulic Closer, and all associated Hardware.
Equipped with N.E.C. Compliant Electrical System using U.L. Listed Components
100 Amp 120/240V Load Center Square D Model # QO112M100P
Electric Receptacle mounted in desired locations
24" LED Light Fixtures with Wall Switch
Data Jack prep: empty 1/2 EMT piped to Junction Box (no wiring provided by Par-Kut)
HVAC :
(4) Exterior Anchor Clips, 1 in each Corner
Removable Lifting Rings mounted in the Roof
1 Year Warranty Included

Accepted by: _____ Date: _____

Disclaimer

Thank you for requesting this quotation. The price quoted above does not include offloading, onsite work, installation, supervision, electric hook up, sales tax, engineering calculations, or architectural drawings. **Our standard shop drawings will be provided upon receipt of written Purchase Order and 20% Deposit.** The securing of building permits and compliance with appropriate building codes is the responsibility of the purchaser of the building.

Shipping terms are F.O.B - Factory. If completed booths require storage at Par-Kut factory for more than 2 weeks after completion, weekly storage charges will apply.

One year warranty on building material and appliances only, unless otherwise noted. Warranty period begins at time of delivery.

Finish painted color of choice from Par-Kut standards. Colors can be viewed @ <http://www.parkut.com/downloads/colors/>. Lead times subject to change without notice. No unloading or onsite work by Par-Kut.

*Unless mentioned otherwise in this quote, CB panel shall be our standard Square D, Model #QO112M100 with factory installed 100amp main and branch breakers only for factory installed electrical devices.

NOTE: If order is cancelled, purchaser is responsible for cost of drafting/engineering time invested.

Par-Kut project specific design approval drawings must be returned within three (3) weeks of transmittal or face potential material cost increases.

Installation Suggestions:

1. Pour concrete island minimum 6" deep- reinforced. The island should be a minimum of 12" wider than the roofline dimensions to allow a 6" concrete border on each side of the building roofline. Level the pad and install a steel pipe bollard at each corner of the building to further protect it from damage caused by traffic.
2. Provide three wire 240v/110v single phase service to the concrete island (typical).
3. Buildings arrive flatbed truck. Driver will contact you 24 hours prior to delivery to arrange for off - loading. Use either a forklift truck or overhead crane to offload the building, depending on configuration - confirm method prior to shipment. Square the building on the pad, shim if required and anchor.
4. Standard recommended concrete anchor bolts are 5/8" x 4-1/2" galvanized or stainless steel, or comply with local codes - whichever is most stringent.
5. Make final electrical connections and clean the work area.

Payment Terms: 20% down when order is placed, balance paid in full, before shipment. Payment is not dependent on payment from any customer, end-user or third party.

No Retainage: The purchaser will not hold back any portion of payment as retainage.

No Liquidated Damages: No provisions for Liquidated Damages.

Indemnification: Par-Kut is only responsible for its own actions and is not required to indemnify any other party.

Purchase Order Terms and Conditions:

The Purchase Order is strictly between the Purchaser & Seller. It is not tied to any other contract or agreement, including the Prime Contract.

Invoicing and Payments: Internet Based Invoicing and Credit Card Payments will incur a 3.5% surcharge.

Sales Tax: Purchaser must pay Sales Tax directly to the State. Par-Kut only collects Sales Tax for Michigan, Ohio, and Florida.