

Jairo GomezFacio

From: CA Bleachers <sales@californiableachers.com>
Sent: Friday, May 29, 2026 9:54 AM
To: Jairo GomezFacio
Cc: Michael De La Torre
Subject: NCSD THS Field & Demo – California Bleachers Descope

Hello Jairo,

Michael sent me these responses to your questions. He's been out the past couple of days on a personal matter. If you have any questions regarding these responses, Michael will be in on Monday.

Confirm the press box finishes are per specs

Response: Cannot provide **insulated aluminum panels** for walls. Walls will be **vinyl faced sheetrock**.

Provide pricing to add fencing and a gate behind and to the sides of the bleachers.

Response: \$5,500

Provide footing detail for the press box.

Response: Footings can be per plan (buried under slab) but would suggest to be 6' x 6' x 15" thick

Confirm if the low-volt and power wire/conduit are included with the press box.

Response: no low-volt wire provided. Data drops, Pa controls, and score board interface will be through floor stub out in front wall (junction box).

Best Regards,
Kevin De La Torre
Office:(951)-845-6000

Follow Us On | [Web](#) | [Facebook](#)
607 Luis Estrada Rd. | Beaumont, CA 92523



Insulation in side the walls.
Steel frame box
26 gauge sheet metal
R13 insulation in the walls
Includes Vinyl faced sheet rock as interior finish
Includes ceiling is R19 finish
Includes Flooring is R19 insulation
Includes footing and structure engineering
Roof is a 1/8th inch steel plate
Elastomeric coating for water proofing
All the seams are welded together
Exterior panels are welded down to support members (Corrugated panels)
Only penetration will be at the roof for outlets on roof
Assume all penetrations to be brought up from the floor.
No slab is required
Assume 6 footings at 6'x6'x15"
Assume 3 penetration through the roof
Roof hatch and access ladder is included
Electrical - Includes junctions boxes in the front wall (in the wall)
Includes panel board (**Assume 100 amp panel**)
Includes all interior lighting, fixtures and switches (includes wire)
Provide power requirements
Includes through wall AC/Heater unit
Low Volt - Included in the floor junction box stub up
Lead time - 10 week lead time assume June 2027 install
2 day install assume crane and structure is ready
Excluded crane
Sequence of press box and bleacher can be coordinated
(Press box to be installed first)
-JG 6/1/2026