



Trade Partner Proposal Review

Subcontractor: Elite Sport Builder

Scopes: Running Track Surface

Project: NCS D Tonopah HS Sports Field Replacement

Date: 5/14/2026

Attendees:

	Print Name	Company	Role	Sign-In
1.	Jon Cox	CORE Construction	Project Manager	
2.	Keith LaRue	CORE Construction	Superintendent	
3.	Dawn	CORE Construction	Pre-Con Manager	
4.	Jairo	CORE Construction	Project Engineer	
5.	Avery Hacker	CORE Construction	Project Director	
6.	Derek Rosse	CORE Construction	General Super	
7.	Troy Rudolph	Elite Sports Builders	President	
8.	Aaron Dry	Elite Sports Builders	Estimator	
9.				
10.				

SCOPE

- Review the Scope Narrative and subcontractors proposal
 - o Exclusions or clarifications to the scope
 - Excluded athletic equipment
 - Excluded compliance testing for striping
 - Design team to clarify the level of testing for striping
 - o Deviations from specifications
 - Surfacing is 13-14 mm
 - o Deviations from plans or details
- Specific or Unique scope
 - o Scope holes from past experience on this type of project
 - Wind will be an issue when spraying the track
 - o Inclusions or assumptions to cover grey areas in the scope
 - Includes dumpsters
 - Needs the track to be uninterrupted by any animal/person
 - Assume to be the last contractor for surfacing
 - Assume 55 degrees at surface and air temperature
 - Includes 2nd tier striping sub
 - Includes long jump and shot put areas
 - Includes travel cost
 - Assume coordination meeting with paving for tolerances
 - Includes 300 sqft of paving patching not exceeding ½"

- Includes masking for curb and fencing (Assume winds of 10-15 MPH)
- Includes 11mm base mat
- Assume 4/10 work weeks
- Assume D 1/2" mix w/5.6-5.8% oil content and heavy fines
- Assume aggregate fully washed or crushed
- Alternates
- Value Engineering
- Mock Ups
- Weather Protection
- Hoisting
- Permits
- Testing
-

SCHEDULE

- Project Milestones
 - NTP
 - Early Start for this scope:
 - Other milestones relating to this scope
 -
 - Substantial Completion

- Material Procurement

Material	Submittals/Shops	Lead Time	Fabrication	Notes

- Durations

Activity	Crew Size	Duration	Manhours	Notes
Cure		3-4 days		
Striping		1-2 days		
Track surfacing		20 days		

SAFETY

- CORE PPE Requirements
- DAHA
- Safety manual and SDS manuals on site
- Logistical challenges
 - Site Logistics Plan
 - Staging

- Project specific background checks
- Project specific safety requirements

ADMINISTRATIVE/CONTRACTING

- Template Subcontract
- Insurance
- Textura
- LCP Tracker
- 501c(3)
- Nevada 1st requirements
- Skilled and Trained Workforce Requirements
- Apprentice Utilization Requirements
- Prevailing wage
 - o Included

HOMEWORK

- Confirm the cost of the stencil for lettering
- Confirm 5-year warranty
- Provide cost of OT for Friday and Saturday (Assume 4/10 work weeks)
- Send over specs for track