



NCSD Tonopah High School Field Replacement & Elementary School Demo

Request for Information (RFI) Log

Bid Date: 05/12/2026

Docs: 04/20/2026 Bid Documents

RFI No.	Subject	Description	Reference	Rec'd	Responded	Date	Response
1	Parking Area Paving	Drawing G1, Note 1 is labeled for 2" Asphalt. What will be the asphalt paving limits for this parking area?	G1	04/21/26	CORE	04/21/26	Please disregard this note - there is no paving at parking area or driveway. These are to be graded earth, no paving. The only asphalt paving is at the running track per detail J/GD.
2	Paving Section	Drawing GD, Detail L might have a discrepancy. Should this be labeled "Concrete" or "Asphalt"?	GD	04/21/26	TANEY	04/29/26	Changed to asphalt
3	Locker Specs	Please provide locker specifications.	SOW 077	04/21/26	KNIT	05/05/26	BOD: ASI Storage Solutions, LLC, Pro Collection, Locker Configuration: Security Box and Foot Locker, Width: 24", Depth: 18", Enclosed Locker Height: 72", Color: Black #11, Locker Case Construction: Heavy-Duty Construction made of formed sheet metal, metal edges, finished smooth without burrs, Ventilation type: Diamond-perforated side openings, Included accessories: Shelf, wall hook, coat rod.
4	Fire Alarm System	LS1-01 indicates NO FIRE ALARM. E0-01 Electrical General Notes include Fire Alarm. Please confirm if Fire Alarm system will be required. If so, will it need to be tied back to campus fire alarm / high school building? If tied back to existing FAP, please provide FAP information.	LS1-01, E01-01	04/21/26	KNIT	05/05/26	Fire Alarm required per code. See Sheet E3-00 for tie-in to existing FAP at existing High School
5	Scoreboard Model	The bid specs are calling out the FB-2022 scoreboard. That scoreboard is discontinued. Did you want a quote for both the FB-2021 and FB-2023 and the school can decide which one they want? The main difference is that FB-2023 has two extra digits on the clock track timing.	A1-20	04/21/26	KNIT	05/05/26	BOD: FB-2021
6	Asphalt Section	Please provide asphalt section / thicknesses for running track wearing course.	GD	04/21/26	TANEY	04/29/26	Running track to be designed by others. Asphalt to be used 4" type II
7	Hardware Specs	Please provide hardware specifications	A11-10	04/23/26	KNIT	05/05/26	To be provided
8	Slope Stabilization	Will any slope stabilization measures be required. If so, please provide extents and specifications	GD	04/23/26	TANEY	04/29/26	No slope stabilization required
9	Propane Tank Fencing	For the add/alternate #023.01-C Propane Tank Fencing, do you have a site plan with dimensions for this area? Can you also please clarify what the height of this new fence is supposed to be?	SOW 023	04/27/26	CORE	04/23/26	Assume 150 LF fencing, 6'H. Include one pair access gate ((2) 3'-0"W gates) with hardware.
10	Salvage Existing Fencing (ALT)	For the add/alternate #023.02 – Deduct for Salvage of Chain Link fence, do you want us to assume that the linear footage of existing chain link fence to be removed per sheet AD1-10 is the same quantity of fence to be priced as salvageable? Do you want us to price reusing just chain link fabric and hardware or also all of the posts? If we are to price reusing posts, can you confirm how long they are? Additionally, do you want us to price the demo scope of work for this as another add/alt?	SOW 023	04/27/26	CORE	04/23/26	Assume salvage of all fencing (provide linear footage). Reuse existing chainlink fabric and hardware. Reuse posts (reinstall on existing posts). Demo by SOW 008.
11	Bleacher Fencing - Responsibility	For keynote 2-09 on sheet A1-13, can you confirm whether this fencing material will be procured as part of the bleachers (by others) or if we need to procure this material as well?	A1-13	04/27/26	CORE	04/23/26	Fencing mounted on top of Bleacher system by SOW 094 . Fencing below bleachers (not clearly indicated) by Fencing sub (SOW 023), 6'H.
12	Fencing Spoils	Will there be a place onsite to dump spoils accumulated during fence post excavation?	SOW 023	04/27/26	CORE	04/23/26	No, please include haul and disposal (may provide as an Alternate, but we'll need this cost).
13	Chain Link Fence Footing	For detail 3 on sheet A1-20, can you confirm the depth of typical chain link post footings should match the depth of chain link gate footings which is 3'-0"?	A1-20	04/27/26	KNIT	05/05/26	Chain link footing to extend 6" below bottom of fence post. Contractor to coordinate with fence manufacturer.
14	Turf Subbase	Will gravel subbase be by Turf or by others?	SOW 022 SOW 008	04/27/26	CORE	04/23/26	Finished subgrade (compacted earth) and gravel subbase material by SOW 008. Turf sub (SOW 022) shall provide everything from the geotextile underlayment up, including any leveling sand (if/as required), and the rest of the Turf system (pad, edge treatments, etc.).



NCSd Tonopah High School Field Replacement & Elementary School Demo

Request for Information (RFI) Log

Bid Date: 05/12/2026

Docs: 04/20/2026 Bid Documents

RFI No.	Subject	Description	Reference	Rec'd	Responded	Date	Response
15	Turf Scope	Can the synthetic turf contractor portion start at the shock pad? That would mean geo liner, rock, leveling sand, drainage, and header board by Others.	SOW 022 SOW 008 SOW 030	04/29/26	CORE	04/29/26	Please provide Base Bid Turf proposal (SOW 022) per Response to RFI #14. SOW 022 to provide itemized Deductive Alternates for the following: - Geo Liner - Leveling Sand - Field Drainage System - Header Board SOW 008 to provide itemized Additive Alternates for the following: - Geo Liner - Leveling Sand - Field Drainage System SOW 030 to provide Additive Alternate for the following: - Header Board
16	Asbestos Quantities	Per the asbestos survey page 3-14 shows all the positive asbestos material but on page 15 to 17 is showing the materials to be removed. Please clarify if the only asbestos material to be removed is on page 15 to 17.	Asbestos Report / Survey	04/29/26	CORE	04/29/26	Please use the greater (quantity) for your proposal. Buildings to be Abated are Bldgs #3-7.
17	Temp Fencing	How much temporary fencing will be required for both the demolition project and the main project?	GEN	04/29/26	CORE	04/29/26	At High School, you may assume 2800 LF of temporary fencing. At Abandoned Elementary School, you may assume 2300 LF of temporary fencing. It remains the subcontractors responsibility to verify quantities in the field.
18	Gate Hardware	Where is Section 08 7100 – Door Hardware: Gate Locking Device located? Regarding the fences, should we follow Section 32 3113, Item 2.04?	spec 08 7100, 32 3113	04/29/26	KNIT	05/05/26	Yes, reference item 2.04
19	Bleacher Fencing - Height	What is the height of the apex of the bleachers (A1-40)? Need for quoting Keynote 2-09 on sheet A1-13.	A1-40, A1-13	04/29/26	KNIT	05/05/26	Contractor to coordinate with pressbox and bleacher manufacturer
20	Existing Chain Link Fencing to Remain	On Site Demo Plans AD1-10 Keynotes 1-14, is this an existing 6' chain-link fence that we are repairing?	AD1-10	04/29/26	CORE	04/29/26	Please refer to bid instructions in Scope of Work - 023 Fencing & Gates (folder 02 - Subcontractor Trade Scopes of Work). Existing fencing to be replaced in its entirety (Base Bid). Provide Deductive Alternate per RFI #10.
21	Existing Chain Link Fencing Finish	Is the existing chain-link fence 6' black vinyl coated?	AD1-10	04/29/26	CORE	04/29/26	No
22	Fencing Specs	Line Posts OD: 1.9" (1-7/8") VS 2-3/8" Corner Terminal Posts OD 2.38" (2-3/8") VS 2-7/8" Tension Wire Gauge 6 Gauge VS 9 Gauge Chain-Link Fabric 6 VS 9 Gauge Please confirm which document takes precedence so we can align our bid accordingly.	spec 32 3113, A1-20	04/29/26	KNIT	05/05/26	A1-20 takes precedence
23	Roof Specs	The metal roofing specifications call out MBCI PBR panel for the basis of design. The plans call out a Berridge Cee-lock standing seam panel. Can you please clarify system, material and thickness?	spec 07 6100	04/29/26	KNIT	05/05/26	Metal roofing specifications take precedence
24	Running Track Surfacing Spec	The specification section 32 18 23.33 Running Track Surfacing specifies the Stobitan SC surfacing system as approved. Yet, section 3.3 Surfacing does not detail out the shock (base) mat. It simply states "Apply a prime coat followed by two coats of structural coating to the entire track and field events areas." This is obviously incorrect; please confirm proposal on the entire surfacing system should be as it should be applied per the manufacturer's specifications.	spec 32 1823.33	04/29/26	SLA	04/30/26	Surfacing system to be installed per manufacturers specifications, but at a minimum, two (2) coats of structural spray coating is required.



**NCSD Tonopah High School Field Replacement
& Elementary School Demo**

Request for Information (RFI) Log

Bid Date: 05/12/2026 Docs: 04/20/2026 Bid Documents

RFI No.	Subject	Description	Reference	Rec'd	Responded	Date	Response
25	Sheathing at Eaves	A4-20 details 3, 4, 6 show a solid sheathing at eaves. Detail 5 shows 2-1/2" metal framing with no sheathing. I'm assuming the sheathing is needed at all eaves - Please confirm. Is the sheathing on the eaves to be picked up in our scope (assuming 5/8" Dens Glass) or will the roofing contractor have that covered as it runs with their sheathing from the roof system?	A4-20	04/29/26	KNIT	05/05/26	Yes. Assume 5/8" Dens Glass- no wood.
26	Exterior Wall Construction	Keynote 6-02 states - CMU WALL - PROVIDE GYP. BD. O/ 1-1/2" METAL HAT CHANNELS (VERTICAL ORIENTATION) W/ EXTENDED MASONRY FASTENERS O/ 2" RIGID INSULATION O/ FLUID APPLIED AIR AND WATER RESISTIVE BARRIER. Wall types do not call this out is it assumed that all exterior CMU walls will get the Rigid? It would also be better to utilize a standard Z fur with the rigid instead of applying a hat over the rigid is this acceptable?	A4-10	04/29/26	KNIT	05/05/26	Knit takes no exception to this proposed alternative. Assume all exterior walls, and restroom vestibule walls, have this assembly.